

CONCERTO is co-funded by the European Commission



**11th RENAISSANCE PSG Session,
Milan, 31st May 2011**

Béatrice Couturier, Grand Lyon
PSG representative-European Coordinator – Grand Lyon
Sylvain Koch-Mathian
European coordination, Hespul



10th PSG's - 29th Sept 2010
Plan & Introduction



- ✚ **Management & Administrative aspects**
 - ➔ Description of Amendment 5
 - ➔ Update on Amdt 5 validation process
- ✚ **Financial items:**
 - ➔ Presentation of the 5th prepayment + EC Distribution Report
- ✚ **Calendar for next PSG meetings**
 - ➔ Date to be fixed for the next PSG meeting (Autumn)
 - ➔ Discuss about Final Conference (Zaragoza)



RENAISSANCE : a CONCERTO project financed by the European Commission on the six framework programme

1

- ✚ The restructuration of some activities (ZAR) for a higher efficiency (WP1.5, WP2 & WP 4)
- ✚ Suppression of objectives regarding PV systems due to legal changes (ZAR)
- ✚ Change of Colegio Domingo meter square
- ✚ Budget shift to international & local coordination
- ✚ Increase of ZAR Monitoring & Socio-Eco activities
- ✚ Cooperation between ZAR & LYON on technical & socio-eco monitoring
- ✚ Development of Trainings activities(LYON)
- ✚ Several significant changes in legal & administrative issues to take in account audits conclusions



✚ Validation process:

- *several meetings have been held with EC (7 dec., 12th April)*
- *Amdt 5 suffered big delay due to the late change of Colegio Domingo msq*
- *Amdt 5 has been “unofficially” validated by both technical and financial officers*
- *Official request has been sent yesterday*
- *Validation should be done within one month including the official validation of the 7th year extension*

- *6th pre-payment will be sent once the 5th Amdt is validated*



- ✦ The distribution of the 5th pre-payment of the EC to the partners has been received the 11th May
- ✦ **Some partners costs have been totally rejected due to audits conclusions**
- ✦ **Those “rejections” are temporary since all costs will be accepted once Amdt 5 will be validated.**

- ✦ Amount paid by EC up to now is: 5.853.617 €
- ✦ Cost accepted by EC for Year 1 to Year 4: 3.761.110 €
- ✦ Remaining as pre-financing: 2.092.563 €
- ✦ Theoretical pre-financing: 1.318.524 €
 -> no additional pre-financing for Year 5

- ✦ **But all costs will be accepted for the 6th pre-payment**
- ✦ **Next payment within 3 months !!!!**



- ✦ Determination of date for next RENAISSANCE meetings:
 - ***In September LOM will organise a study tour Spain for fuelwood supply chain.***
 - **12th RENAISSANCE meeting**
 - ▶ Viso - conf
 - ▶ When ? -> *PSG end of October (to be defined by a doodle)*
 - ▶ *Definition of technical sessions ?*
 - > *URSUS + Second technical session on training session + experience capitalization*
 - **Final RENAISSANCE meeting**
 - ▶ *Where ? -> in Zaragoza*
 - ▶ *When ? -> May/ June 2012*

